G. R. S. 59] GPB—15,000—22-7-14

GENERAL AND REVENUE SECRETARIAT.

1894-95
~~191~~.
(Murnad)

File No. 171.

Serial Nos.

Papers Filed.

*Month*_____

SUBJECT.

Passing Completion bill for Rs 145-10-9 being the actual cost incurred on account of Sinking a well in the temple of the Sri Lakshmi Kantaswami at Chamarajnagar.

PREVIOUS REFERENCES. LATER REFERENCES.

Gen. Serial No. 30.]

1895

MUZARAI.

From

To The Deputy Commissioner,
Mysore District.

Dated 25 April

Despatched 26

Received

Enclosures No. 1 file up

General No. 963
Muzarai F. No.

His Kalkhoie No 1348 of the 29th Ultimo, Submitting for Sanction an estimate amounting to Rs 118/- for sinking a well in the temple of Lakshmikantaswamy at Chamarajnagar

With reference to the above has the honor to observe that the temple

From the same No 1310 Dy 21/5/95

has no funds at its credit and that the estimated cost of sinking a well therein is proposed to be met from the funds available at the credit of Chamarajeswaraswamy temple.

2 The Deputy Comm^r is requested to state whether aforesaid the Lakshmikantaswamy temple is situated within the ~~precincts~~ precincts of the Chamaraja Swaraswamy temple or whether it has ~~got~~ any other connection therewith.

3 The enclosures are herewith returned for reference and re-submission.

By Order
M
~~Secretary~~
6.7

22-5-95

(General Serial No. 30.)

1895.

680

OFFICE OF THE BRANCH

From

The Dy Commissioner
Mysore District

To

Mysore
The Chief Secretary to the Dewan
of Mysore.

Dated

Despatched 21 May 1895

Received 22/5

Enclosures No. V. h.

General No. 1310
No.

His docket no 963, dated 25th April, 1895 in the matter of sinking a well in the temple of Lakshmi-Kanthaswamy at Chamarajnagar

In reply, has the honor to submit memo no 116, of the 9th instant, from the Mysore office, and to request that under the circumstances reported in the above, sanction to the Estimate may be accorded.

Enclosures of the docket under reply are herewith resubmitted

Dy Commissioner
Mysore District

To the Secretary 1043-4 dt 28/5/95 — Completed

Read

Docket No. 1310 dated 21st May/95 from the Dy Commr, Mysore Dist, submitting for sanction a Kannada estimate amounting to Rs. 118-"-"- for sinking a ~~well~~ well in the temple of Lakshmikantaswami at Chamarajanagar.

Order thereon

The estimate for Rs. 118-"-"- is sanctioned, the charge being met from the balance of Rs. 20,130-5-8 available at the credit of the Chamarajeswara Swamy temple at Chamarajanagar in the 1st July/95 under the head

No 1043-49 28/29/5/95

Entd in file

head "Receipts of temples"

Gen. Serial No. 30.]

189

MUZARAI.

From

The Secretary to the
Dewan of Mysore.

Secretary.
6.V.

To

To The Dy Commr of Mysore
Dist with the usual
estimate & other enclns.
Comptroller to the
Govt of Mysore with a
copy of the estimate &
Treasury officer's certificate.

Dated

Despatched

Received

Enclosures No.

General No.
Muzarai F. No.

From the same no 74 dy 8/11/97

189 - 98

From

The Deputy Commissioner,
Mysore District.

To

The Secretary to the Govt. of Mysore,
~~Revenue and General~~ Departments.
Muzrai

Dated 8th

Despatched 10th November 1897

Received

General No. 74
No.

Enclosure No. 1

Forwarding for sanction a supplemental estimate for sinking a well in the Lakshmeekantha swamy temple at Chamarajapura.

Jan Nov 12.11.97

To the Same 5-31 of 16-11-97

No. 74
Enclosure No. 1

DEPUTY COMMISSIONER'S OFFICE,
MYSORE DISTRICT,
Dated Mysore 8th November 1897.

To

The Secretary to the Government of Mysore,
~~Revenue and General~~ Departments.
Mizrai

SIR,

A Sum of Rs 118/
having been sanctioned in Government
Proceedings No 1043-4 dated 28th May
1895 for Sinking a well in the Lakshmee
Kantha Swamy temple at Chamrajnagar
the work was taken in hand, but contrary
to expectation the soil was found rocky
and Excavation without blasting proved
impossible at the very outset. As the
head of a well was sorely felt the
Excavation was carried on incurring
additional Costs for blasting. The work
is not yet Completed and it is reported
that it would further Cost Rs 59.6.5

to Complete. I beg therefore to for-
-ward herewith for the Sanction of
Government a Supplemental Estimate
for the said amount, the Charge being
met from the Sri Chamrajeswara
Swamy fund as was done before in the
case of the original Estimate.

I have the honor to be
Sir
Your most obedient
Servant

[illegible]

For Dy Commissioner
Mysore District.

MUZRAI.

1897

From

The Secretary to the
Government of Mysore.

To

The Dy Commissioner
Mysore District

Dated 11 November

Despatched

Received

General No. 531.
Muzrai F. No.

Enclosure No. 1

His letter No 74 dy
8th November 1897 Sub-
-mitting for sanction
a supplemental estimate
for sinking ~~-g~~ a well
in the Sri Lakshmikanta
Swami temple @ Chamarajnagar.

Has the honor to
observe that the
Treasury Officer's certificate
~~enclosed~~ received
on the estimate

From the same No 175 dy
28/9/98

Submitted with the above has reference
~~is about~~ the amount
of Nuzzai Surplus Funds of ~~the~~ ~~DT~~
to
and not ~~about~~ the amount
of savings available
under "Sri Chamarajeswara
Swami Fund" from which
the cost of the supplemental
estimate is now proposed
to be met.

2. The Estimate is
therefore returned herewith
for re-submission with a
note of the Treasury Officer's
certificate as to the amount
of savings now available
at the credit of the Sri
Chamarajeswaraswami
Temple.

By order

Asst Secretary

Dayer and other Collections"
from which head the
Cost has to be met. It
will be noted that the
Cost of the original
Estimate has been
ordered to be charged
to the same fund.

1887 98.

From

The Dy Commissioner
Mysore District

To

The Secretary to the
Government of Mysore

Dated 28th Muzrai Deptt

Despatched.

Received 4 Feb 1898.
7 Feb 1898

General No. 175
No.

Enclosure No 1.

An Estimate for
Rs 118/- for Sri Kunja well
in the Lakshmee Kantha
- Swamy Temple at Cham
- rajnagar was Sanc-
- tioned in Government
Proceedings No 1043-4
dated 28th May 895
and orders were issued
thereon to the Taluk from
this office on the 5th June
1895 to Commence with

OFFICE OF THE DEWAN OF MYSORE
RECEIVED
Date 7/2/98
REG No 637
MUZRAI BRANCH

To the Same no 1168-9 dt/16/2/98

the work. As no report of Completion of the work were received for more than a year, the Amildar of Chamrajnagar Taluk was called upon to explain the matter. He reported that in the course of Excavation, hard rock was met with which required blasting, that the original Estimate did not provide for work of this kind, and that under the circumstances the preparation of a revised Estimate was necessary.

A revised Estimate, received from the Amildar is herewith submitted for sanction. It provides for an additional outlay of Rs 59-6-. The Huzur Assistant Commissioner inspected the work during his last visit to Chamrajnagar and found that the Spring had been tapped and that the well required deepening in order to ensure an unfailing supply of water.

The Treasury Officer's certificate is endorsed on the Estimate shewing the amount available under "Allowances" deducted from

Read:- Govt. Ro. No. 10434 dy 28th May 1895 sanctioning an Estimate for Rs 118- for sinking a well in the temple of Sri Lakshmi Kantas swami at Channarayapatna.

Aud. Docket-No. 175 dy 28th Feb 1898 from the Dy Commr Mysore District submitting a revised Estimate requesting sanction to an additional outlay of Rs 59-6-6 on the work and reporting that the excess outlay is required for the blasting of hard rock met with underneath in the

for Govt. for sanction a revised Estimate for Rs. 59-6-6 for additional outlay

of the excavation of
the well.

Order thereon. No 1168-9 En 1

Under the circs. Dy 16. 3. 98

now reported the additional
outlay of Rs 59-6-5, as asked for by the Dy.
sanctioned, the charge being
met from the savings
available at the credit
of the Sri Chamarajeswaraswamy
temple at Chamarajnagar

Mysore Secy

to
The Dy Comm. Mysore District
with the sanct. Estimate.
Compt. Mysore Govt.

~~1900~~ 1900 1901

FROM

The Dy Commissioner

To Mysore District

The Secretary to the

Dated 23. Govt of Mysore

Despatched 24 Muzrai Deptt

ceived July 1900.

neral No. 15

No.

Enclosure No. 1



I has the honor to forward herewith a Completion bill for Rs 145-10-9 for the well sunk in the temple of Sri Lakshmee Kantha Swamy at Chamrajnagar, as per two estimates for Rs 118-0-0 and Rs 59-6-5 sanctioned

Vide no 15-2-3 of 4/1900

Government Proceedings Nos. 1043-4 and 1168-9 dated 28th May 1895 and 16th March 1898 respectively, and to request that the bill may be sanctioned anew and forwarded to the Comptroller for audit, as it is more than a year since the Estimates were Sanctioned.

The work could not be Completed within a year of original Sanction

The amount of the two estimates aggregated Rs 177.6 5, but the work has been Completed at a Cost of only Rs 145-10-9

The Treasury Officer's Certificat shewing the amount at the Credit of the Sri Chamarajeswara Swamy temple at Chamarajnagar, from which the Cost can be met, is enclosed on the Completion bill

Executive Engineer
For Deputy Commissioner

Read:—

Govt Pro No 1043-4 dated 28th May 1895, sanctioning an Estimate amounting to Rs 118/- for sinking a well in the temple of the Sri Lakshmikantaswami ~~temple~~ at Chamarajnagar—

Govt Pro. No. 1168-9 Dt 16th March 1898, sanctioning an additional outlay of Rs 59-6-5 for the excavation of the well—

And,

Docket no 15 Dt 23rd July 1900, from the Dy Comr, Mysore Dt, submitting a Completion bill for Rs 145-10-9, being the actual Cost incurred on account of the above

work, and requesting renewal of sanction to the bill, as more than a year has elapsed since the Estimates were originally sanctioned.

Order thereon

Eo 152-3
Dt 4-8-900
En 1

The Completion bill for Rs 145-10-9 is sanctioned and forwarded to the Compt^r for audit: the charge being debited to the savings at available at the credit of the Sri Chamarajeswaraswamy temple at Chamarajnagar, as directed in the Govt orders read above.

Under Secy

To
The Dy Comm^r Mysore
Compt^r with the Completion bill—